

04-0120F4  
04-SF, ALA-80-  
12.2/14.3, 0.0/2.7

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION

File: 46.

Page 1 of 1

Assistant Resident Engineer

Report

SFOBB East-Span  
Seismic Retrofit  
Project (SAS)

Robert Kobal

Week of 2013-2-18

**SAS Bridge Travelers/Skyway cleanup**

**Mon 2013-2-18**

Holiday

**Tue 2013-2-19**

Vacation

**Wed 2013-2-20**

Attended SAS senior staff meeting.

Worked on monthly pay estimate and YBI fencing layout.

Met in the field with Jal Birdy, Hassan El-Natur, Hazza El-Mahmoud, and Gary Lai to look at and discuss the bikepath Hinge E joint (ref. Feb 11 diary). We discussed the modifications for the as built plates that need to happen to facilitate polyester concrete maintain as smooth a riding surface as possible- removing an existing tapered plate and grout. The joint cover plate also needs to be modified to match work done at hinges B, C, and D. Moffat Nichol will provide draft drawings for the work to be performed by the OTD2 contract by CCO.

ABF is installing the last three sets of actuators for the travelers. These had been modified by Enerpac to adjust the retract lengths per previous RFI and CCO 232S1.

**Thur 2013-2-21**

Vacation

**Friday 2013-2-22**

Attended OBG staff meeting.

Went to the field with Andre Markarian and Sebastian Mofor to discuss alignment of the SAS handrails



Robert Kobal  
Senior TE