

04-0120F4
04-SF, ALA-80-
12.2/14.3, 0.0/2.7

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

File: 46.

Page 1 of 2

Assistant Resident Engineer
Report

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Robert Kobal

Week of 2013-3-11

SAS Bridge Travelers/Skyway cleanup

Mon 2013-3-11

Attended general staff meeting.

Attended ABF/CT senior staff meeting.

Attended Champions meeting.

Worked on Submittal 2808R1 response.

Reviewed draft revised details from Moffat Nichol for the skyway bikepath hinge E cover plate area and discussed with Gary Lai who will respond to Moffat Nichol.

Tue 2013-3-12

Attended corridor coordination meeting

Prepared for and lead the Skyway cleanup meeting, see meeting minutes.

I noticed that some traveler rail mounting bracket bolts had not been installed by the KFM contractor on the skyway OBG. I directed ABF to install the missing bolts under CCO 24S0 force account. To replace the bolts; For the one bolt missing on the main post plate, detail G on 1037S8R1 applies, which calls out M27 (nut actually is all that is missing, but probably need to replace the whole bolt - not sure if existing is too short, but it has paint in the threads). For the lateral stability arm base plates, detail G and detail H (sheet 1037S9R1) both call out M20s. There are a handful of these missing.

Wed 2013-3-13

Attended SAS senior staff meeting.

Reviewed traveler decking work.

Worked on Submittal 2808R1 response. James Duxbury informed me that Design will not revise their response. I met with George Baker to again clarify the response comments.

Thur 2013-3-14

Worked on Submittal 2808R1. I emailed my understanding of the clarifications to the Design response to the submittal and stated that the nature of the comments requires a re-submittal. I prepared a response letter to the contractor as a revise and resubmit. Later, James stated that he would revise the Design response per my comments.

Prepared for and lead the Traveler meeting- see meeting notes.

Friday 2013-3-15

Attended OBG staff meeting.

Worked on Submittal 2808R1 response. I discussed the issue with Bill Casey, who wants to approve the submittal because many of the Design comments are a change to the contract. I redrafted the response accordingly.

Worked on monthly pay estimate.



Robert Kobal
Senior TE