

State of California
Department of Transportation
Assistant Resident Engineer's Daily Diary
For: Stanley Ku
Week of 04/08/13-04/12/13
04-0120F4

04/08/2013 Monday Fine

I attended staff meeting. At the meeting with ABF, I told Brian Petersen that I would talk to James Duxbury for a meeting with Dutra/ABF on repairing rebar loops at Pier T1. Brian asked for preliminary plan to repair floor slab and foundation beams inside IERBYS building. I visited IERBYS building to see progress of moving welding shop to waterfront warehouse. The progress is satisfactory.

04/09/2013 Tuesday Fine

I visited SAS for works on tower. I asked Angela of CCO team for a copy of CCO 297, Phase One Demolition at Interurban Electric Railway Bridge Yard Shop. Tom and I met with Miles and Ron of ABF to identify electrical panels need to be shut down for demolition works inside IERBYS building.

04/10/2013 Wednesday Fine

The senior meeting was cancelled. I attended the meeting with Andre of ABF to talk about response to RFI 2296R02.

04/11/2013 Thursday Fine

I attended safety meeting. I attended team tower meeting. Mark MacDonald asked when DJV would respond to Dutra's proposal on repair works at Pier T1. I told him that I would talk to DJV on the progress. Right now, DJV is tied up by issue on Pier E2.

04/12/2013 Friday Fine

Chipman finished moving of maintenance's equipments and other loose items. A walk through was performed with Joe Campos of maintenance, Angel Martinez of Chipman, Brandon Yee of ABF, Tom Shimada, and me. The job is completed. Chipman loaned maintenance some wooden carts for temporary storage of loose items. Tom or I will notify Chipman once all wooden carts are clear for pick up.


4/17/2013