

04-0120F4
04-SF, ALA-80-
12.2/14.3, 0.0/2.7

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

File: 46.

Page 1 of 1

Assistant Resident Engineer

Report

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Robert Kobal

Week of 2013-3-25

SAS Bridge Travelers/Skyway cleanup

Mon 2013-3-25

Vacation

Tue 2013-3-26

Attended corridor coordination meeting

Met with Andre Markarian to discuss the Skyway cleanup meeting, see meeting minutes.

Wed 2013-3-27

Worked on RFIs 3233 and 3190, traveler decking, bikepath handrail, skyway bikepath cleaning and painting, and traveler spare parts delivery.

ABF has started CCO 299 extra work to paint the actuators.

Thur 2013-3-28

Attended Safety meeting.

The traveler spare parts and storage container was delivered last Friday. I met with Chris Bausone and we reviewed the delivered traveler spare parts. A few parts are missing, a list was provided to Chris.

ABF continued CCO 299 extra work to paint the actuators

Friday 2013-3-29

Vacation

ABF continued CCO 299 extra work to paint the actuators


Robert Kobal
Senior TE