

State of California
Department of Transportation
Assistant Resident Engineer's Daily Diary
For: Stanley Ku
Week of 04/29/13-05/03/13
04-0120F4

04/29/2013 Monday Fine

I attended staff meeting. At the meeting with ABF management, I told Bob and Peter that because of METS' report last week I need to address METS' concern before issuing an ATP and finalizing CCO 289. Althouse started demolition work inside IERBYS building. The opening for foundation investigation is covered with steel plates. I also attended a meeting with environmental group to discuss time required to process pipe piles for precast fenders with impact hammer and vibratory hammer. I was told the review time for vibratory hammer will be much shorter than impact hammer.

04/30/2013 Tuesday Fine

I attended seismic retrofit strategy meeting. I received an e-mail from Courtney detailing the background and time needed to review temporary pipe piles for precast fender installation. Althouse continued performing demolition work inside IERBYS.

05/01/2013 Wednesday Fine

Althouse continued performing demolition work inside IERBYS. I issued transmittal 05.03.02-001839 to request ABF to confirm no more update will be done on shop drawings listed in the transmittal.

05/02/2013 Thursday Fine

I attended safety meeting. Because of safety concern, Althouse requested to shut off power at IERBYS for several hours with backup generator. Painters and maintenance at the site were notified. I e-mailed Miles Miller of ABF to allow the shut off per the schedule provided by painters and maintenance at the site. I also attended the ESW and GED meetings.

05/03/2013 Friday Fine

I held a meeting with ABF, Althouse, and Alliance on submittal 2849R00. To update the information, I told Alliance that their workers should carry a valid certificate for inspection and a permit to remove asbestos should be on site for inspection. Copies of signed documents should also be available for inspection.

