

State of California
Department of Transportation
Assistant Resident Engineer's Daily Diary
For: Stanley Ku
Week of 05/06/13-05/10/13
04-0120F4

05/06/2013 Monday Fine

I attended staff meeting. I attended a weekly meeting with ABF. Alliance prepared to seal the inside of demolition site for removal of asbestos contained materials. After reviewing the specifications for CCO 297, I notified Miles Miller of ABF that submittal 2849R00 would be returned for correction because the specifications require Health and Safety Plan be approved by a certified industrial hygienist before submitting for approval.

05/07/2013 Tuesday Fine

Alliance started to seal the inside of demolition site and to remove asbestos contained materials.

05/08/2013 Wednesday Fine

Because the eastern parking lot at the IERBYS building needs to be clear for outdoor improvement, I e-mailed the notification to James Province and Dave Annis. I attended the ESW meeting.

05/09/2013 Thursday Fine

I attended safety meeting. James Althouse wanted to connect to IERBYS' electrical panel to feed power to his trailer. I told him I need to check with maintenance and resident engineer for permission.

05/10/2013 Friday Fine

I emailed James Province and Greg Soria of maintenance for permission to use IERBYS' power for Althouse Construction. Joe Campos, who works for Greg, called me and gave me the permission.



Stanley Ku
5/24/13