

State of California
Department of Transportation
Assistant Resident Engineer's Daily Diary
For: Stanley Ku
Week of 05/20/13-05/24/13
04-0120F4

05/20/2013 Monday Fine

I attended staff meeting and the weekly meeting with ABF management.

05/21/2013 Tuesday Fine

I generated transmittal 05.03.02-001862 to ABF for As-Fabricated stamp for shop drawings.

05/22/2013 Wednesday Fine

I attended senior meeting. I also attended meeting with ABF and Althouse Construction to discuss issues with IERBYS work. I will provide ABF and Althouse Construction plans for abatement and floor slab repair once I receive them. I attended ESW meeting, and GED meeting in the afternoon. In the GED meeting, I told Peter that per ABF's comments, I would asked Angela to modify CCO 289 to include removing concrete that covers timber, timber embedded in concrete, and unsound concrete.

05/23/2013 Thursday Fine

I directed Angela to include removing concrete that covers timber, timber embedded in concrete, and unsound concrete in CCO 289. I forwarded unapproved abatement plans for IERBYS building to ABF and Althouse Construction.

05/24/2013 Friday Fine

Peter van der waart stated that epoxy coating might not be compatible with zinc rich primer in his e-mail. I forwarded the e-mail to Aaron for comments. I forwarded sketches for electrical/data boxes to Miles Miller. Tom Shimada sent responses to Althouse' RFI 1002 and 1004 to Miles Miller. Greg Baker of HNTB visited IERBYS building at about 2:20 p.m. Greg discussed with James Althouse on glass coating and slope of ramp. Greg wanted the slope of ramp to remain 1:20 or flatter.


5/30/2013