



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 002 Const Calendar Day: 146 Date: 01-Feb-2010 Monday
 Inspector Name: Wilcox, Jason Title: Transportation Engineer
 Inspection Type: No Inspection
 Shift Hours: 06:30 AM 17:00 PM Break: 00:30 Over Time: 02:00

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Federal ID:

Location:

Reviewer: Liu, Tai-Lin Approved Date: 30-Mar-10 Status: Approved

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60
 Precipitation None Condition Cool an Cloudy

Working Day If no, explain:

Diary:

Dispute

General Comments

As soon as I got in this morning I heard talk of inspecting Lift 1E again. This talk was regarding who was going to go inside the OBG and show George Baker from TY Lin where the "bow" was at Panel Point 10 and PP11. I was informed later that this task was completed later in the morning.
 In order to complete our inspection of the OBG the Contractor was supposed to turn the barge around so we could see the South side of the Lift. Apparently, over the weekend some attachments were bolted to the edge plate of the South side of Lift 1E. The areas under these attachments were not inspected for damage that may have happened during transport from China. The Contractor told us on Friday that they were not going to do any work on the OBG over the weekend, but they did.
 Reviewed field notes and written diary from Fridays inspection of the Lift 1 OBG. Throughout the morning I prepared for the inspection of the Lift 2E OBG for tomorrow. However, as the day continued, it was announced that the Contractor postponed the inspection until Wednesday February 3, 2010.

In the afternoon I spoke with Tai-Lin about creating a directory for daily diaries and their photos on the X-drive. Since the diaries in PMIV can not have too many photos attached to them because of hard drive space, this directory will have as many photos that are useful, and each will have their own description as well. Here is the link:

X:\SAS\0120F4\OBG Erection - Field Inspection\OBG Erection\Sea Transportation\Sea Transportation Inspection\PHOTOS\LIFT 1E

