



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 005 Const Calendar Day: 147 Date: 02-Feb-2010 Tuesday

Inspector Name: Bradd, David Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Klebanov, Gilel Approved Date: 22-Mar-10 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60  
 Precipitation 0 Condition Clear, Partly Cloud

Working Day  If no, explain:

**Diary:** Dispute  
**General Comments**  
 The contractor continued work preparing for erecting lift 1E. Work also continued on the punch list items on the OBG lifts that arrived on January 22, 2010.

04-0120F4 Bid Item: 055 E-L01-SG1.055 E Line Lift 01 Segment 1 Furnish structural steel (bridge)(box girder)  
 AMERICAN BRIDGE/FLUOR, A JV

**Diary:** Dispute  
**General Comments** 055 E-L01-SG1.055   
 Labor--  
 I was not close enough to the work to obtain the names of the workers, or the specific tasks they were working on. There were approximately 32 persons working.  
 Equipment--  
 Left Coast Lifter (Shear Leg Crane)--Standing by at truss; no apparent work in progress; I observed 3 workers on board  
 Ringer 1 and Flex Barge, miscellaneous work at Pier 7, 1 operator and 1 deck hand.  
 Ringer 2 --Standing by at Pier T1, 1 operator, 1 deck hand; no work in progress evident.  
 Addison (Crew Boat)--1 Captain, 1 deck hand  
 Stella Line (Crew Boat)--1 Captain, 1 deck hand  
 Bethany M(Crew Boat)--1 Captain, 1 deck hand  
 Wanda (Tug)-- 1 Captain, 1 deck hand  
 Hero (Tug)--1 Captain, 1 deck hand  
 Eventide (Tug)-- 1 Captain, 1 deck hand; idle, down for repairs.  
 Twilight (Amnav) -- 1 Captain, 1 deck hand; substituting for Eventide.  
  
 OC 261 (Barge)--2 lifts: 2E, 3E; 5 workers +/-; indeterminate work in progress.  
 OC 262 (Barge)-- 2 lifts: 4W, 1W; 10 men +/-; indeterminate work in progress.  
 OC 265 (Barge)-- 2 lifts: 4E, 1E; no work in progress.  
 CB 1-- Crane Barge 1; 1 Operator, 1 Deck Engineer; standing be at North side E2, no work in progress evident.  
 CB 2-- Crane Barge 2; Did not see this barge.

04-0120F4 Bid Item: 055 E-L01-SG2.055 E Line Lift 01 Segment 2 Furnish structural steel (bridge)(box girder)  
 AMERICAN BRIDGE/FLUOR, A JV

---

**Daily Diary Report by Bid Item**

Job Name: 04-0120F4

Inspector Name: Bradd, David

Diary #: 005

Date: 02-Feb-2010 Tuesday

---

04-0120F4	Bid Item: 055	E-L01-SG3.055	E Line Lift 01 Segment 3 Furnish structural steel (bridge)(box girder)
AMERICAN BRIDGE/FLUOR, A JV			

