



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 014 Const Calendar Day: 160 Date: 15-Feb-2010 Monday
 Inspector Name: Travis, Mike Title: Consultant
 Inspection Type: No Inspection
 Shift Hours: 06:00 am 03:00 pm Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Lai, Gary Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

General Comments

I talked with Ray Morgan (PB-Design) about the cable tray support attachments in the OBG Lift #13 & #14. There is an ongoing review of these shop drawings for those lifts during this week by PB. Ray was laying out and checking locations of the bolt holes in the bottom plate stiffeners.

MEP Charts - ZPMC Fabrication

I worked on the OBG Lift #13 & #14 MEP penetrations and attachments chart to verify latest shop drawings are shown with the correct locations. Re requested by Scott Kennedy to verify these MEP locations on the shop drawings to make sure there will be no delays due to changes in shop drawings. I will send second a package to Scott Kennedy on Tuesday including a copy of latest approved shop drawings and chart showing the reference sheets for the MEP locations.

RFI # 1227R00 Issue

I talked to Martin Chandrawinata about the RFI and the email sent by George Barker (Design) about the change in TYLin response to the RFI. The PB sheets have the removed attachment detail and will be included in a more comprehensive chart covering all location of MEP attachments. The RFI was sent out on Friday February 12, 2010.

Shop Submittal Status

Submittal Status Meeting (Caltrans – Design Group) was cancelled today due to the majority of the group is off due to an observed holiday. Updated the shop drawing submittal status list with imports into PMIV as of Friday February 12, 2010 and emailed the list out today.
