



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:45 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 015 Const Calendar Day: 161 Date: 16-Feb-2010 Tuesday

Inspector Name: Travis, Mike Title: Consultant

Inspection Type: No Inspection

Shift Hours: 06:00 am 03:00 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Lai, Gary Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [checked] If no, explain:

Diary:

Dispute

Material Inspection

Meeting held @ 1:30PM with Teleconference with METS-Electrical Sacramento (Phil Fong) with the following people present at the SAS Conference Room: Barb McDowell (Materials & MOH), Bill Shedd, Martin Chandrawinata, Sandra Michelotti, Michael Travis. The following items were discussed at the meeting:

[checkbox]

- 1.Developing a chart for all the MEP Materials on the job with the following categories: Type of inspection required, time requirements for inspection, who performs the inspections, documentation required for the material and any other related requirements or tracking information.
2.Develop a contact list of personnel doing the inspections and any related information about lead times and processing times of documentation.

MEP Charts - ZPMC

Fabrication

Worked on updating the MEP Penetration Charts.

[checkbox]

Pre-MEP Meeting

Meeting held to discuss status of RFI's, CCO's, and MEP issues.

The following key items were discussed:

RFI Status / CCO Status / Submittal Status / Constructability Issues / Inspection Procedure Guidelines.

[checkbox]

ZPMC Teleconference

Teleconference Meeting Cancelled.

[checkbox]

