

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 016

Date: 18-Feb-2010

Thursday

OBG Lift Activities at Site:

·ABF people started working at 7:00 AM.

·Lift 3-E Operations

·ABF started to push Lift 3-E from PP 35 westwards and arrived at PP 14 by noon time.

·ABF installed the longitudinal alignment jacks and rods between Lifts 3-E and 2-E

·The target Panel Point is PP 13.

·Seismic Stops and jack pressure monitoring (to be continued)

·Lift 2-E operations.

oThe Lift 2-E is in place within 20 mm of Lift 1-E.

oABF did not perform any welding.

oLift 2-E was supported on pedestal shims.

oABF was working inside Lifts 1 and 2 installing bolts and pins in the splice plates.

·Lift 1-E operations

oLift 1-E was supported on the pedestal shims.

oNo welding operation was being performed between 1-E and 2-E.

·Shear Leg Crane and Lifting Frame additional Operations

oABF did not use Shear Leg Crane.

·Hanging of Working Platform

oABF continues on hanging of working platform under the OBGs at the junction of Lifts 1-E and 2-E.

oABF removed the temporary covers from the access holes on top of the OBGs.

oABF has about 1/2 dozen welding machines and 1/2 dozen warmers for welding stored in the vault on top of OBG.

Other Activities:

·Checked Pay Estimates from Matt for surveying and for Cable Tie Downs.

·Checked Pay Estimates from David for Item 55 supplying Lifts 1-E through 4-E, 1-W through 4-W and for Cross Beams Cb-1 through CB-3.

·Checked Pay Estimates from David for Item 56 for erecting Lifts 1-E through 3-E.

·Attended Gary Pursell's meeting for Communication and Inspection Protocols.

oThe meeting was attended by METS and construction staff from TEAMS 1-5, Pete, Gary, Rick, Brian, Gil, Tail-Lin.

·Talked to John Callaghan in the morning.. He will email or give the names of the people.

·Attended Rick Morrow's Meeting for OBG monitoring issues from 11:30 AM to 12:30 PM.

oWorked on preparing forms and data required by TY Lin.

oPhilip and David noted the jack pressures in the morning and measured the pedestal heights in the late afternoon.

·Had a brief conversation with Jerry Kent about the schedule for people working at site and Pier 7.

oHe mentioned that some people will work upto 3:30 PM like Iron workers etc and others will work up to 5:30 PM like pushers.

Lalit and David worked late.

Lalit charged 2 hours OT