



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 9:40 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 002 Const Calendar Day: 164 Date: 19-Feb-2010 Friday
 Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer
 Inspection Type:
 Shift Hours: Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Liu, Tai-Lin Approved Date: 01-Mar-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

<p>Diary:</p> <p>Work description.</p> <p>LIFT 4E</p> <p>1-There was not too much activity in general. We observed there is only one shim plate at PP 128, the shim plate was removed and a few bolts tightened the suspender bracket and no gap was observed at the top and bottom plate. The shim was not used in any other place.</p> <p>2- The ABF continued installing the rib splice plates of the face 4E to 5E connection. Two groups of two people were working yesterday, however only one group was finishing this side. Another group of two people were smoothening the location of the holes of the rib stiffener at the face 3E to 4E connection.</p>	<p>Dispute</p> <p><input type="checkbox"/></p>
--	--

