



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 12:04 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 017 Const Calendar Day: 165 Date: 20-Feb-2010 Saturday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:45 AM 03:45 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Boal, Brian Approved Date: 09-Oct-13 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

General Comments

Tai-Lin Liu; Diary on 02/20/10, Saturday:

-Reached Burma Road Office at 7:45 am. Called Jason, he was not in the office yet, we talked about the job site field status from last evening operation. Called and left message to Sami at 8:10 am. Called Sami again at 8:28 am, he told me that the scheduled welding work at 1E/2E bottom soffit area (backing bar welding) has been cancelled without notifying CT personnel. He & David have checked / signed the Seismic Forms (seismic stops & initial seismic bolting at 2E/3E location last evening) and he will come to Burma office to drop the seismic forms to me. Called John Callaghan at 9:15 am, he is off duty (might be on vacation) he told me that the welding work cancellation was due to welder schedule arrangement problem & he thought that ABF already sent the e-mail to inform CT. Once again, I emphasized to him that the way of communication between CT and ABF is not acceptable. Later on Sami came to office drop the signed forms and talked about the situation of inspected works. Called Jason, let him to know that the welding work has been cancelled.

-Checked e-mails, responded TYL Rami's e-mail regarding the work status forms sent back to TYL by Lalit, in the same time I requested the spreadsheet /word format files from TYL in order for us to response / modify the forms to them easily. Sent the e-mail to Rick, Brian, Keith, etc, to inform them that the ABF field welding work has been cancelled without notifying CT, also informed them that I have winter training on next Monday & Tuesday (2/22 & 23).

-Reviewed signed Seismic Forms for 2E/3E operation. Reviewed Sami and Philip's Daily Diaries (6). Completed my own diaries and documentations.

* Worked 8 hours OT today (02/20/10, Saturday)

