



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 028 Const Calendar Day: 171 Date: 26-Feb-2010 Friday  
 Inspector Name: He, Philip Title: Transportation Engineer

**04-0120F4**  
**04-SF-80-13.2/13.9**  
**Self-Anchored**  
**Suspension Bridge**

Inspection Type:  
 Shift Hours: 06:30 am 05:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Liu, Tai-Lin Approved Date: 03-Mar-10 Status: Approved

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Heavy Raining, Windy, over 50mph

Working Day  If no, explain:

04-0120F4 Bid Item: 056 E-L04-OBG.056 E Line Lift 04 OBG Erect structural steel  
 AMERICAN BRIDGE/FLUOR, A JV

**Diary:**

Dispute

**Work description.** 056 E-L04-OBG.056

1. Continue to drill bolt holes in the seismic shear plate connecting OBG Lift L4E and its cradle frame.
2. Jacking OBG Lift L4E for elevation adjustment.
3. Installing bearing plates on temp. truss "W" line to prepare the upcoming erection of west line OBG lifts.
4. Close operation because the wind speed is too high, more than 50 mph. The elevator also shut down because of this. This happened in early afternoon.

**Attachment**



Installing Bearing Plate on "W" line on Temp. Truss



Drilling Bolt holes

**Daily Diary Report by Bid Item**

Job Name: 04-0120F4

Inspector Name He, Philip

Diary #: 028

Date: 26-Feb-2010

Friday



Seismic Shear Plate bolt holes look from outside of the OBG box



Seismic Shear Plate bolt holes look from inside of the OBG box