



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 9:39 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 008 Const Calendar Day: 174 Date: 01-Mar-2010 Monday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Liu, Tai-Lin Approved Date: 03-Mar-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Work description.

Field Work at Pier 7

1-The damage to the longitudinal shear plate Type 2 of Lift 2W is being fixed with respect to the submittal 1503. At the first step the damage portion of the damaged plate was torched off by the following ABF crews:

- Bryce Howell
- John Rosas
- Smith Emery (Inspector)

2-The following ABF crews were resurfacing the top plate and stiffeners at the field splice connecting 2W to 3W.

- Henry Brown
- Rigoverto Garcia
- Devan Murffy

Equipments:

- Man lift ID# 481-96-6009
- Hanger ID# 8278

Office Work

1-Reviewed and finalized the draft letter of the submittals SUB1043R01, SUB1492R00, SUB1026R04, SUB1071R08, SUB1011R02.

2-Continued working on the providing details for sea transportation of lifts 5 & 6.

