



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 12:39 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 016 Const Calendar Day: 174 Date: 01-Mar-2010 Monday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 17:00 PM Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Liu, Tai-Lin Approved Date: 18-May-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition Partly Cloud

Working Day If no, explain:

Diary:

Dispute

General Comments

I spent most of the day in the office today. For field operations see Sami Daouks diary.

While in the field I observed two welding crews welding at the Top Deck and Bottom Plate locations of Splice 1.

At Splice 2 workers were preparing for welding the Bottom Plate while other workers we installing bolts in the remaining U-ribs.

At Splice 3 Workers were installing bolts in the remaining U-ribs.

Accrued 1 hour of overtime observing and documenting the Contractors operations.

General Comments

OFFICE WORK:

* Generated a calendar for the Bolting and Welding work.

* Updated the Bolting schedule.

