

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 027

Date: 05-Mar-2010 Friday

- Lift 4-E Operations.
- Lift 4-E is in its final position.
- ABF continues to make minor adjustments.

- Lift 3-E Operations
- Shear Plates and Seismic Stops already in place.
- It is supported on Pedestals.
- Lift 3-E was 20-25 mm from Lift 2-E.

- Lift 2-E operations.
- oThe Lift 2-E is in place within 20-25 mm of Lift 1-E.
- oABF is performing welding operations.
- oLift 2-E was supported on pedestal shims.
- oABF was working inside Lifts 1 and 2 installing bolts and pins in the splice plates.

- Lift 1-E operations
- oLift 1-E was supported on the pedestal shims.
- oABF is working on welding operation between 1-E and 2-E.

- Shear Leg Crane and Lifting Frame additional Operations
- The shear leg crane was kind of crooked position due to channel contours..

- Hanging of Working Platform
- oABF is working platform under the OBGs at the junction of Lifts 1-E and 2-E.
- oABF is preparing for welding between Lifts 2-E and 3-E inside.
- oThey also installed a wooden platform.

- oOther Activities:
- oABF is working for welding inside the vaults at of Lifts 1-E and 2-E.

04-0120F4 Bid Item: 056 E-L02-OBG.056 E Line Lift 02 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L03-OBG.056 E Line Lift 03 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L04-OBG.056 E Line Lift 04 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV