



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 020

Date: 05-Mar-2010 Friday

04-0120F4 Bid Item: 056 E-L03-ALB.056 E Line Lift 03 Align & Bolt  
AMERICAN BRIDGE/FLUOR, A JV

**Diary:**

Dispute

**OBG Bolting & Welding** 056 E-L03-ALB.056

Pretensioning of the first U-ribs started today. Some are not ready to pretension yet, but the ones not associated with Step 1B were started. Accessing the top row of these U-ribs can not be done with the equipment they have on site so these were not tightened completely.

04-0120F4 Bid Item: 056 E-L03-WEL.056 E Line Lift 03 Weld  
AMERICAN BRIDGE/FLUOR, A JV

**Diary:**

Dispute

**OBG Bolting & Welding** 056 E-L03-WEL.056

Bottom Plate backing bar preparation continues today.

04-0120F4 Bid Item: 056 E-L04-ALB.056 E Line Lift 04 Align & Bolt  
AMERICAN BRIDGE/FLUOR, A JV