



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 020 Const Calendar Day: 184 Date: 11-Mar-2010 Thursday

Inspector Name: Modanlou, Masoud Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 04:30 PM Break: Over Time: 01:00

Federal ID:

Location:

Reviewer: Klebanov, Gile Approved Date: 07-Apr-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

General Comments

ABF's ironworkers, surveyors hours and OT may not carried by myself, other CT inspectors may have captured these operation, location, and hours including overtime.
 I attended safety meeting from 8.00 to 9:30 am today.

04-0120F4 Bid Item: 056 X-L02-CBM.056 E-W Line Cross Over Lift 02 Cross Beam

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	CHRISTOPHER BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	AARON KENT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ENRIQUE ROBLES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	TODD JACKSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	EDWARD MEYER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO HERNENDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW COCHRAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JERRY KUBALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	GABRIEL RIOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Jim Ga	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary:

Dispute

Work description. 056 X-L02-CBM.056

- 1- Removal of W line truss inner walkway guardrails for pushing cradle L04W with gantry and crossbeam.
- 2- Applying grease on top of neoprene pads.
- 3- Pushing cradle L04W with gantry and crossbeam to Lift 2 position, the pushing process is too slow because of the gantry's overhang beams. 10ft to 12 ft per hour.
- 4- Reinstall of W line truss inner walkway guardrails.

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Modanlou, Masoud Diary #: 020 Date: 11-Mar-2010 Thursday

5- Modifications of pedestals in cradle L05E.