



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:56 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 045 Const Calendar Day: 186 Date: 13-Mar-2010 Saturday

Inspector Name: Bradd, David Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 01:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Klebanov, Gilel Approved Date: 05-Apr-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition Rain

Working Day If no, explain:

Diary:	Dispute
General Comments	<input type="checkbox"/>
The contractor continued erecting Crossbeam #1.	

04-0120F4	Bid Item: 056	X-L02-CBM.056	E-W Line Cross Over Lift 02 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			

Diary:	Dispute
General Comments	<input type="checkbox"/>
056 X-L02-CBM.056	
I worked from noon to 6:30 PM. Philip He covered the work in the morning--see Philip's diary for a description of the morning's work.	
The contractor moved crossbeam #1 into position at Lift E2, and installed pins and some bolts to secure the crossbeam until Monday, when the contractor will finish bolting the crossbeam to the box girder.	