



**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 19-Nov-14

Time 6:17 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 011 Const Calendar Day: 191 Date: 18-Mar-2010 Thursday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Klebanov, Gilel Approved Date: 05-Apr-10 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 50 - 60

Precipitation 0.00"

Condition Sunny and clear

Working Day  If no, explain:

**Diary:**

Dispute

**Work description.**

- Continued to process and analyze the surveying data collected for the "E" line deflections and the top deck punchmarks (OBG lifts 1E to 4E w/CB1).
- Began to assess horizontal control at the east end of the project and find ways to survey miscellaneous components at the east end of the bridge.
- Continued to check control at the T1 tower foundation to prepare for the upcoming work at this location.

