



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 19-Nov-14

Time 6:17 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 012 Const Calendar Day: 192 Date: 19-Mar-2010 Friday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Klebanov, Gilel Approved Date: 05-Apr-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 50 - 60

Precipitation 0.00" Condition Mostly sunny

Working Day If no, explain:

Diary:

Dispute

Work description.

- Completed processing and analyzing the surveying data collected for the "E" line deflections and the top deck punchmarks (OBG lifts 1E to 4E w/CB1).
- Continued to assess horizontal control at the east end of the project and find ways to survey miscellaneous components at the east end of the bridge.
- Continued to check control at the T1 tower foundation to prepare for the upcoming work at this location.
- Checked the progress of the placement of OBG lift 2W and talked with ABF surveyors about their schedule for surveying the "W" line truss and setting OBG lift 2W.
- Processed the Bid Item Quantity sheets for OBG Erection (No. 56), and Construction Surveying (No. 133).

