



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 9:37 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 027 Const Calendar Day: 196 Date: 23-Mar-2010 Tuesday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Liu, Tai-Lin Approved Date: 24-Mar-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Work description.

Field Work at Pier 7

Lift 4W:

- 1- One ABF crew was resurfacing the OBG skin plate and non-bolted connections on the fourth field splice (4W to 5W). Started using the man lift for higher elevations in the afternoon.
- 2- The hunger has been moved on the deck at the third field splice side (3W to 4W) in order to facilitate the resurfacing process
- 3- Three ABF crews transferred all the necessary bolts and scaffolding parts inside the lift by the crane in the morning.

Equipments: Man lift ID # 481-93-6009 (only in the afternoon).
 Power generator: Whisperwatt 700
 Crane 1600T

Field Work at Pier 2

- 1- Checked CB1 for the following:
 - Any action on the missing connections of the traveler.
 - Any action taken regarding ABF-RFI-001128R00, caulk to be installed between the sealing plate and exterior splice plates on all crossbeams. Non of the sealing plates were installed yet.
- 2- Checked lift 1W for the following:
 - Since the longitudinal truss is terminated in 1W, there is no concern for conflict of the deck barrier hole with the angle located under the deck plate, punch list item # 1689.
 - Checking the punch list item # 1712, T-stiffener web flatness at the cope hole area, such a condition does not exist.

Note: Victor has been present in the inspection

Office Work

- 1- Reviewed and finalized the draft letter for submittal ABF-SUB-1197 Rev.1 (Update) and ABF-SUB-1142 Rev.1 (Update)
- 2- Started some correction on the Excel sheets of the punch list items for voyage 2 Transportation Sea Fastening based on Tai request.
- 3- Working on the daily report.

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Iranmanesh, Abbas Diary #: 027 Date: 23-Mar-2010 Tuesday

Hours Worked: 9 hours, 1 hour OT.

