



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 031 Const Calendar Day: 198 Date: 25-Mar-2010 Thursday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Klebanov, Gilel Approved Date: 05-Apr-10 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Sunny Day

Working Day  If no, explain:

**Diary:**

Dispute

**General Comments**

Tai-Lin Liu; Diary on 03/25/10, Thursday – Rain early morning, then Sunny Day (around 53 – 62 F)

- Arrived Burma Road office at 7:05 am. Talked to Lalit & Masoud for field status: CB2 erection.
- 8:00 – 9:20am, attended CT safety meeting.
- Talked to Gil, Pat & Warren about the pre-paint meeting (11:00am this morning), checked out material from SP & RFI to studied.
- Attended Pre-Paint meeting at ABF office: Construction, METS, ABF & Paint Manufacturing personnel.
- After lunch, I dug out 4 submittals from PMIV plus submittal #1361R3 that are going to discuss in Temporary Tower meeting. Went through all submittals to get background for 3:00 pm meeting. Discussed Submittal #1361 with Brian and W2 closure pour erection plan with Gil. Called Jason to find the current status for the splice bolting & welding also CB2 erection progress as well.
- 3:00 – 4:15 pm Temporary Tower Meeting at WDC conference room total 14 attendants including Brian Maloney. Two main submittals # 1529R0 for W2 closure pour erection plan, and # 1361R3 for Temporary Welded Attachments were discussed heavily. W2 closure pour erection plan looks good, TYL need do final run down. For Temporary Welded Attachments, TYL still has doubt about attachment transverse welds and wrap around welds issues they get one more day to check again and get back to CT. CT will complete this submittal next week. I also asked ABF Kevin how they plan to do the bolting at CB1-2W connection and up to what condition & what time schedule before or after erect CB2 to 3E connection. Kevin told that pins / bolts and condition 4 will be finished before connecting CB2 to 3E.
- Philip called and mentioned that his truck key was left inside the truck . He asked the voyager fleet assistance phone number at back of CT gas card from me. I found and gave to him.
- Wrote this diary and sent to Gil.

\* Worked 2 hours OT today (03/25/10, Thursday)