



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 044 Const Calendar Day: 199 Date: 26-Mar-2010 Friday
 Inspector Name: Wilcox, Jason Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 06:30 AM 17:00 PM Break: 00:30 Over Time: 01:00

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 24-Sep-13 Status: Approved

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

General Comments

FIELD WORK:

E-LINE:

See Sami Daouk's diary for more details

Splice 1:

- * Prepare for and back weld on the outside of the Bottom Plate
- * Remove the backing bar on the South Side Panel
- * Pretension bolts in the North Side Panel stiffeners and U-ribs
- * Bolt up the South U-ribs
- * Test torque on the North U-ribs, #1 - 12

Splice 2:

- * U/T and weld repair on the Top Deck
- * M/T and back weld the outside of the Bottom Plate
- * Install CB2 initial connection pins and bolts; Sheet signed

Splice 3:

- * Start SAW ROOT on the Top Deck weld

W-LINE:

See Thanh Le's diary for more details

Splice 1:

- * Fit up the backing bar for the Top Deck
- * Pretension and test bolts on U-ribs

OFFICE WORK:

- * Continue to write/review diaries
- * Update progress spreadsheets
- * Review Submittals and Procedures

Accrued 1 hours of overtime covering the Contractor's hours.

04-0120F4	Bid Item: 056	W-L02-OBG.056	W Line Lift 02 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 044

Date: 26-Mar-2010 Friday

04-0120F4	Bid Item: 056	W-L02-ALB.056	W Line Lift 02 Align & Bolt	AMERICAN BRIDGE/FLUOR, A JV
04-0120F4	Bid Item: 056	W-L02-WEL.056	W Line Lift 02 Weld	AMERICAN BRIDGE/FLUOR, A JV
04-0120F4	Bid Item: 056	W-L03-ALB.056	W Line Lift 03 Align & Bolt	AMERICAN BRIDGE/FLUOR, A JV
04-0120F4	Bid Item: 056	W-L03-WEL.056	W Line Lift 03 Weld	AMERICAN BRIDGE/FLUOR, A JV
04-0120F4	Bid Item: 056	W-L04-ALB.056	W Line Lift 04 Align & Bolt	AMERICAN BRIDGE/FLUOR, A JV
04-0120F4	Bid Item: 056	E-L02-ALB.056	E Line Lift 02 Align & Bolt	AMERICAN BRIDGE/FLUOR, A JV
04-0120F4	Bid Item: 056	E-L02-WEL.056	E Line Lift 02 Weld	AMERICAN BRIDGE/FLUOR, A JV
04-0120F4	Bid Item: 056	X-L02-CBM.056	E-W Line Cross Over Lift 02 Cross Beam	AMERICAN BRIDGE/FLUOR, A JV
04-0120F4	Bid Item: 056	X-L03-CBM.056	E-W Line Cross Over Lift 03 Cross Beam	AMERICAN BRIDGE/FLUOR, A JV
04-0120F4	Bid Item: 056	X-L04-CBM.056	E-W Line Cross Over Lift 04 Cross Beam	AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 044

Date: 26-Mar-2010

Friday

04-0120F4	Bid Item: 056	E-L03-ALB.056	E Line Lift 03 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L03-WEL.056	E Line Lift 03 Weld
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L04-ALB.056	E Line Lift 04 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L04-WEL.056	E Line Lift 04 Weld
AMERICAN BRIDGE/FLUOR, A JV			

Attachment



CB1/2W West Top Splice bolts and pins



CB1/2W East Top Splice bolts and pins

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 044

Date: 26-Mar-2010

Friday



CB1/2W Interiro Web bolts and pins