



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 9:35 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 033 Const Calendar Day: 204 Date: 31-Mar-2010 Wednesday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Liu, Tai-Lin Approved Date: 14-Apr-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Work description.

Field Work at Pier 7

ABF crews have made the barges ready for the coming lifts 5 & 6.

Field Work at Pier W2

- Item # 1661: The connection was checked carefully, since the surfaces have been grinded smoothly and pained, it is very difficult to detect that the connection has been repaired. As mentioned in the Diary dated March 30,2010, the connection is aligned both vertically and horizontally.
- Other punch list items will be reported as the work on the jobsite progresses.

NOTE: Victor has been present in the inspection.

Office Work

- 1- Started reviewing the submittal ABF-SUB-001364 Rev.1, the Bike Path Details.
- 2- Working on the daily report.

