



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 049 Const Calendar Day: 206 Date: 02-Apr-2010 Friday
 Inspector Name: Wilcox, Jason Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 AM 16:00 PM Break: 00:30 Over Time: 00:00
 Federal ID:
 Location:
 Reviewer: Jefferson, Paul Approved Date: 13-Jan-12 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60
 Precipitation Condition

Working Day If no, explain:

Diary: Dispute

General Comments

FIELD WORK:

- * OBG Lift 3W was picked and set on the 3W cradle, but there was no pushing it today

E-LINE:
 See Sami Daouk's diary for more details

Splice 1:
 * Performing the backweld at the North Side Panel

Splice 2:
 * Weld the inside of the South Side Panel, then move over to the North Side Panel to set up for welding there
 * Prepare to U/T the Bottom Plate

Splice 3:
 * Finish the inside welding of the Bottom Plate
 * Fit up the backing bar for the South Side Panel

CB1/2E:
 * Pretension the remaining bolts on the Top and Web stiffeners

CB2/3E:
 * Pretension the Top and Web stiffener bolts

W-LINE:
 See Thanh Le or David Chung's diary for more details

CB1/2W:
 Pretension the Bottom slice plates, both Exterior Webs, and the Top stiffeners

OFFICE WORK:
 * I worked in the office for most of the day relaying information back and forth between Sami and Thanh
 * Review diaries
 * Update progress sheets for the splicing operations

04-0120F4 Bid Item: 056 W-L02-OBG.056 W Line Lift 02 OBG Erect structural steel (bridge box girder)

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 049

Date: 02-Apr-2010

Friday

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L02-ALB.056 W Line Lift 02 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L03-OBG.056 W Line Lift 03 OBG Erect structural steel (bridge box girder)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L04-ALB.056 W Line Lift 04 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L02-ALB.056 E Line Lift 02 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L02-WEL.056 E Line Lift 02 Weld

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L02-CBM.056 E-W Line Cross Over Lift 02 Cross Beam

AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Wilcox, Jason Diary #: 049 Date: 02-Apr-2010 Friday

04-0120F4	Bid Item: 056	X-L03-CBM.056	E-W Line Cross Over Lift 03 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	X-L04-CBM.056	E-W Line Cross Over Lift 04 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L03-ALB.056	E Line Lift 03 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L03-WEL.056	E Line Lift 03 Weld
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L04-ALB.056	E Line Lift 04 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L04-WEL.056	E Line Lift 04 Weld
AMERICAN BRIDGE/FLUOR, A JV			