



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 063 Const Calendar Day: 211 Date: 07-Apr-2010 Wednesday

Inspector Name: Bradd, David Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 06:00 am 03:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Mathur, Lalit Approved Date: 15-Apr-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 40 - 50

Precipitation Condition Partly cloudy, no rain

Working Day If no, explain:

Diary:	Dispute
General Comments	<input type="checkbox"/>
<p>The contractor picked up X-beam3 and set it back down on a barge for the day. The intent is to erect the X-beam tomorrow, and to erect L4W on Friday. The contractor continued bolting and welding the lifts already erected on both trusses.</p>	

04-0120F4	Bid Item: 056	X-L04-CBM.056	E-W Line Cross Over Lift 04 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			

Diary:	Dispute
General Comments	<input type="checkbox"/>
<p>056 X-L04-CBM.056</p> <p>When I arrived on site at 07:00, I found the Left Coast Lifter idle. I checked the bolts on the seismic stops on L3W, and they were installed correctly yesterday afternoon. Ironworkers are working on the joint between L2W and L3W (installing exterior pins.) Left Coast Lifter places L4W cradlw on the west truss, and lifted X-beam 3 and its work platform onto a barge for overnight storage.</p>	