



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 045 Const Calendar Day: 223 Date: 19-Apr-2010 Monday
 Inspector Name: Liu, Tai-Lin Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 AM 04:30 PM Break: 00:30 Over Time: 01:00
 Federal ID:
 Location:
 Reviewer: Klebanov, Gilel Approved Date: 23-Apr-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Sunny Day

Working Day If no, explain:

Diary:

Dispute

General Comments

Tai-Lin Liu; Diary on 04/19/10, Monday – Sunny Morning & Overcast after noon (around 53 – 65 F)



-Talked to Victor for OBG second shipment arrival at Pier 7. He sent photos for yesterday's inspection at Pier 7 to me, I asked him to post the pictures on the X driver. Called Jason to joint us (Victor & Myself) to inspect OBG second shipment at Pier 7. Jason came back from job site and we all went to Pier 7 at 9:30am until 10:15am. We talked about the coming OBG inspection including inspection maps and schedule.

-Saw Karen's e-mail & asked for OBG shipment statistic update for Pete Siegenthaler's review. Talked to Victor about OBG first shipment team China punch list progress and asked him to go to field to perform up-to-day inspection and update his progress spreadsheet. I studied the Table that Karen attached to her e-mail; the statistic listed in the Table does not make sense to Victor and also me as well. Victor finished his field visit and modified his progress spreadsheet.

-Received Submittal #1503, Rev 4-7 regarding weld repairs at field splice location. Studied above submittal along with Sub. #1538R0 for OBG Erection Engineering lifts 12-14 and gave to Philip asking him to process.

-Discussed Team China Punch-list with Victor and asked him to send the modified spreadsheet to me then I can check and send to Karen.

-Wrote my own diary and approved inspectors diary. Left office at 4:30pm.

* Worked 1.0 hours OT today (04/19/10, Monday)