



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 007 Const Calendar Day: 224 Date: 20-Apr-2010 Tuesday

Inspector Name: Chung, David Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:30 pm Break: Over Time: 02:30

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 07-May-10 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

**Diary:**

Dispute

**General Comments**

Two workers: Walter Hernandez and Roberto Hernandez spent today installing bolts in the floor beams at FS 2W/3W. They did not finish installing bolts today. They snug-tightened about 50% of the total flange bolts. Darryl Webb was the foreman this day.  
 Lloyd Glover and Kenneth Chappell were cleaning for about an hour before going elsewhere. They were cleaning around the 3W/4W joint in preparation for welding from the inside.  
 Rick Clayborn and Ian Murphy were working on removing the tracks for the welding machine at the FS 1W/2W joint between 09:00-14:00. At 14:00, they went to fit up the backer bar for the 3W/4W joint above.  
 At 14:45, welders showed up to begin welding at FS 1W/2W - the vertical floor stiffeners. The weld inspector was Bernie Docena. The two welders were Jordan Hazelaar and Kenneth Chappell. Lloyd Glover was also there to help. They continued this until closing. They made 2 passes, setting up a backrod. Kenneth also performed minor welds at the top, on the north end of the deck weld at 2W/3W. This was inspected by J.R. Daquinas. This was between 13:20 and 14:20.  
 Steve McConnell VT and MT tested the deck welds at 2W/3W all day.  
 At 15:30, Jake Meche joined the welders Jordan and Kenneth inside the OBG.  
 I started documenting the locations of the test bolts for FS 2-3W and 3-4W U-ribs. They are 98% complete.

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld

SMITH-EMERY SF

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	BERNARD DOCENA	0.50	2.00	0.00	2.50		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JACOB MECHE	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	LLOYD GLOVER	0.50	2.00	0.00	2.50		<input type="checkbox"/>
Ironworker	APP	KENNETH CHAPPELL	0.50	2.00	0.00	2.50		<input type="checkbox"/>
Ironworker	FOR	JORDAN HAZELAAR	0.50	2.00	0.00	2.50		<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	5.00	0.00	0.00	5.00		<input type="checkbox"/>

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Chung, David

Diary #: 007

Date: 20-Apr-2010

Tuesday

**04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align & Bolt**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	DARRYL WEBB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO HERNENDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	WALTER HERNANDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
		Roberto Hernandez	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld**

SMITH-EMERY SF

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> SMITH-EMERY SF								
Certified Welding Ins	OTH	BONIFACIO DAQUINAGH	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Certified Welding Ins	OTH	STEVEN MCCONNELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	KENNETH CHAPPELL	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	APP	KENNETH CHAPPELL	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 056 W-L04-ALB.056 W Line Lift 04 Align & Bolt**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	WALTER HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO HERNENDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
			0.00	0.00	0.00	0.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld**

SMITH-EMERY SF

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> SMITH-EMERY SF								
Certified Welding Ins	OTH	BONIFACIO DAQUINAGH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Certified Welding Ins	OTH	STEVEN MCCONNELL	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Certified Welding Ins	OTH	BERNARD DOCENA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Certified Welding Ins	OTH	BERNARD DOCENA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name: Chung, David    Diary #: 007    Date: 20-Apr-2010    Tuesday

04-0120F4    Bid Item: 056    W-L04-WEL.056    W Line Lift 04 Weld

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JACOB MECHE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JORDAN HAZELAAR	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	1.50	2.00	0.00	3.50		<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	1.50	2.00	0.00	3.50		<input type="checkbox"/>
Ironworker	APP	KENNETH CHAPPELL	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	APP	LLOYD GLOVER	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	APP	KENNETH CHAPPELL	0.00	0.00	0.00	0.00		<input type="checkbox"/>

