



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 015 Const Calendar Day: 234 Date: 30-Apr-2010 Friday
 Inspector Name: Chung, David Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 06:30 am 03:00 pm Break: Over Time: 00:00
 Federal ID:
 Location:
 Reviewer: Wilcox, Jason Approved Date: 07-May-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary: Dispute
General Comments
 Jose Meza Amaya and Walter Hernandez were removing scaffolding from FS 1W/2W south wing. They could start on the side plates after they are done. Darryl was there.
 Jin Quan, James Zhen, Chun Fai Tsui, and Song were welding the floor beams in the main cell and floor in the north wing. Bernie was the weld inspector.
 Carlos Garcia and Carlos Montejano were changing bad light bulbs and cleaning up debris in and around the OBG.
 Steve McConnell and Tom were testing the welds on the deck at FS 3W/4W.
 The foreman does not think there will be any bolt testing today.

04-0120F4 Bid Item: 056 W-L02-ALB.056 W Line Lift 02 Align & Bolt
 SMITH-EMERY SF

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: SMITH-EMERY SF								
Tester	OTH	SALVADOR MERINO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L02-ALB.056 W Line Lift 02 Align & Bolt
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	OBRA PAULK	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	WALTER HERNANDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld
 SMITH-EMERY SF

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Chung, David Diary #: 015 Date: 30-Apr-2010 Friday

Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks		Dispute
Contractor: SMITH-EMERY SF									
Certified Welding Ins	OTH	BERNARD DOCENA	8.00	0.00	0.00	8.00			<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld									
AMERICAN BRIDGE/FLUOR, A JV									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks		Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	JNM	SONGTAO HUANG	8.00	0.00	0.00	8.00			<input type="checkbox"/>
Ironworker	JNM	CHUN FAI TSUI	8.00	0.00	0.00	8.00			<input type="checkbox"/>
Ironworker	JNM	JAMES ZHEN	8.00	0.00	0.00	8.00			<input type="checkbox"/>
Ironworker	JNM	JIN QUAN HUANG	8.00	0.00	0.00	8.00			<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L04-ALB.056 W Line Lift 04 Align & Bolt									
AMERICAN BRIDGE/FLUOR, A JV									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks		Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00			<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	0.00	0.00	8.00			<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld									
SMITH-EMERY SF									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks		Dispute
Contractor: SMITH-EMERY SF									
Certified Welding Ins	OTH	TOM PASQUALONE	8.00	0.00	0.00	8.00			<input type="checkbox"/>
Certified Welding Ins	OTH	STEVEN MCCONNELL	8.00	0.00	0.00	8.00			<input type="checkbox"/>