



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 4:23 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 071 Const Calendar Day: 240 Date: 06-May-2010 Thursday

Inspector Name: Le, Thanh Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 00:30

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 27-May-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM
Precipitation Condition Cloudy

Working Day If no, explain:

Diary:

Dispute

General Comments

- A. Office work: Review plans, specification, and ABF's submittals regarding OBG erection plans.
B. Field observations:
1. FS1W:
a. Bolting operation: None
b. Welding operation:
* Plate D stiffeners: welder James Zhen - QC Bernard Docena- SAW/FCAW fill weld in progress
75% completed.
** Plate C (lower section): welder Song Tao - QC Bernard Docena - FCAW covered weld completed.
2. FS3W:
a. Bolting operation: none
b. Welding operation:
* Top plate: finished UT repair - final NDT test in progress.
3. Qas from METS for today: Rick Bettoncourt, Danny Reyes, Jose Lilttedizano.
C. Conversations and discussions:
There were no significant conversations and discussions today.
D. Overtime reason:
Work two hours overtime for construction observations because contractor worked overtime.

Input field for dispute

Table with 4 columns: Bid Item, Class, Name, and Description. Row 1: 04-0120F4, 056, W-L02-ALB.056, W Line Lift 02 Align & Bolt. SMITH-EMERY SF

Table with 4 columns: Bid Item, Class, Name, and Description. Row 1: 04-0120F4, 056, W-L02-WEL.056, W Line Lift 02 Weld. SMITH-EMERY SF

Labor table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Row 1: Contractor: SMITH-EMERY SF, Certified Welding Ins, OTH, BERNARD DOCENA, 8.00, 2.00, 0.00, 10.00

Table with 4 columns: Bid Item, Class, Name, and Description. Row 1: 04-0120F4, 056, W-L02-WEL.056, W Line Lift 02 Weld. AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Le, Thanh

Diary #: 071

Date: 06-May-2010 Thursday

Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks		Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	JNM	CHUN FAI TSUI	8.00	2.00	0.00	10.00			<input type="checkbox"/>
Ironworker	JNM	JAMES ZHEN	8.00	2.00	0.00	10.00			<input type="checkbox"/>
Ironworker	JNM	JIN QUAN HUANG	8.00	2.00	0.00	10.00			<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	8.00	2.00	0.00	10.00			<input type="checkbox"/>
Equipment									
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks		Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
002296	WELDER, 600 AMP					No		<input type="checkbox"/>	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>	
002293	WELDER, 600 AMP					No		<input type="checkbox"/>	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>	
002295	WELDER, 600 AMP					No		<input type="checkbox"/>	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>	
002297	WELDER, 600 AMP					No		<input type="checkbox"/>	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>	
04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align & Bolt									
SMITH-EMERY SF									
04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld									
SMITH-EMERY SF									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks		Dispute
Contractor: SMITH-EMERY SF									
Certified Welding Ins	OTH	TOM PASQUALONE	0.00	0.00	0.00	0.00			<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld									
AMERICAN BRIDGE/FLUOR, A JV									
04-0120F4 Bid Item: 056 E-L05-OBG.056 E Line Lift 05 OBG Erect structural steel									
AMERICAN BRIDGE/FLUOR, A JV									

