



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 068 Const Calendar Day: 240 Date: 06-May-2010 Thursday  
 Inspector Name: Wilcox, Jason Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00  
 Federal ID:  
 Location:  
 Reviewer: Jefferson, Paul Approved Date: 13-Jan-12 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60  
 Precipitation Condition Partly Cloud

Working Day  If no, explain:

<p><b>Diary:</b></p> <p><b>OBG Bolting &amp; Welding</b></p> <p>FIELD WORK:</p> <p>E-LINE: See Sami Daouk's diary for more details</p> <p>Splice 3: * Weld repair on the North Side Panel * Complete the inside weld of the South Side Panel</p> <p>Splice 4: * Align Top Deck for welding via temporary welding attachments * Install filler shims into the Big Splice U-ribs and bolt and test them. *** U-ribs have been pretensioned prior to any welding of the Top Deck, or completion of the aligning of the Top Deck. * Install temporary bolts on the flanges of the North and South Panel stiffeners</p> <p>SHORING BOLTS: * Bolts that were removed to facilitate the temporary sea shoring on the Bottom Plate were replaced and pretensioned today at Panel Points 22, 26, 32, and 35.</p> <p>W-LINE: See Thanh Le's diary for more details.</p> <p>Splice 1: * Bottom Plate stiffener welding * Welding on the South Side Panel, inside</p> <p>Splice 3: * Weld repairs on the Top Deck completed. U/T completed on the Top Deck</p> <p>OFFICE WORK: * Log field notes into folders * 0800 hrs Safety Meeting * Write and review diaries</p> <p>2 hours of overtime covering the Contractor's hours and documenting the days operations.</p>	<p>Dispute</p> <p><input type="checkbox"/></p>
--	--

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 068

Date: 06-May-2010 Thursday

04-0120F4 Bid Item: 056 W-L01-OBG.056 W Line Lift 01 OBG Erect structural steel (bridge box girder)  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L02-ALB.056 W Line Lift 02 Align & Bolt  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align & Bolt  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L04-ALB.056 W Line Lift 04 Align & Bolt  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L02-ALB.056 E Line Lift 02 Align & Bolt  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L02-WEL.056 E Line Lift 02 Weld  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L02-CBM.056 E-W Line Cross Over Lift 02 Cross Beam  
AMERICAN BRIDGE/FLUOR, A JV

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 068

Date: 06-May-2010 Thursday

<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>X-L03-CBM.056</b>	<b>E-W Line Cross Over Lift 03 Cross Beam</b>
AMERICAN BRIDGE/FLUOR, A JV			

<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>X-L04-CBM.056</b>	<b>E-W Line Cross Over Lift 04 Cross Beam</b>
AMERICAN BRIDGE/FLUOR, A JV			

<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>E-L03-ALB.056</b>	<b>E Line Lift 03 Align &amp; Bolt</b>
AMERICAN BRIDGE/FLUOR, A JV			

<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>E-L03-WEL.056</b>	<b>E Line Lift 03 Weld</b>
AMERICAN BRIDGE/FLUOR, A JV			

<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>E-L04-ALB.056</b>	<b>E Line Lift 04 Align &amp; Bolt</b>
AMERICAN BRIDGE/FLUOR, A JV			

<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>E-L04-WEL.056</b>	<b>E Line Lift 04 Weld</b>
AMERICAN BRIDGE/FLUOR, A JV			