



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 093 Const Calendar Day: 241 Date: 07-May-2010 Friday
 Inspector Name: Bradd, David Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 am 03:30 pm Break: Over Time: 00:00
 Federal ID:
 Location:
 Reviewer: Mathur, Lalit Approved Date: 07-Jun-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary: Dispute
General Comments
 Erect Lift 6E

04-0120F4 Bid Item: 055 E-L05-000.055 E Line Lift 05 Furnish structural steel (bridge box girder)
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 055 E-L06-000.055 E Line Lift 06 Furnish structural steel (bridge box girder)
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L04-WEL.056 E Line Lift 04 Weld
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L05-OBG.056 E Line Lift 05 OBG Erect structural steel
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L06-OBG.056 E Line Lift 06 OBG Erect structural steel
 AMERICAN BRIDGE/FLUOR, A JV

Diary: Dispute
General Comments 056 E-L06-OBG.056
 06:00 Ar Office
 07:00 Ar W2
 Found Left Coast Lifter unmanned, in place at the north side of the westbound truss, with the OBG lifting
 frame attached.
 07:10 Crew boat arrives at Left Coast Lifter.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bradd, David

Diary #: 093

Date: 07-May-2010 **Friday**

07:37 Lift 6E barge arrives at Left Coast Lifter

08:20 OBG L6E liftoff from barge. Place L6E on eastbound truss at panel point 40. The ironworkers spent the rest of the day installing shear plates. It was necessary to drill the holes into the shear plate blanks.

This task was not completed, and work on the shear plates will continue Monday. No work tomorrow, Saturday, May 8, 2010.

John Callahan and I both signed the Joint Daily Inspection Tracking Logs for the shear plate work completed today.