



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 020 Const Calendar Day: 241 Date: 07-May-2010 Friday
 Inspector Name: Chung, David Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 06:30 am 04:30 pm Break: Over Time: 01:30
 Federal ID:
 Location:
 Reviewer: Wilcox, Jason Approved Date: 27-May-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary: Dispute

General Comments

Mike Maday and Bryce Howell were preparing for plasma arc-ing at FS 1W/2W 'C'.

Jin Quan was preparing to set up for welding at FS 2W/3W 'E'. SongTao later joined him after lunch around 1300

In the morning, James Zhen and Chun Fat Tsui were welding the floor beams at FS 1W/2W 'D' with Bernie as the weld inspector. Songtao was welding at FS 1W/2W 'C'.

No bolting took place today.

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld
 SMITH-EMERY SF

Labor		Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:		SMITH-EMERY SF								
		Certified Welding Ins	OTH	BERNARD DOCENA	7.00	1.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld
 AMERICAN BRIDGE/FLUOR, A JV

Labor		Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:		AMERICAN BRIDGE/FLUOR, A JV								
		Ironworker	JNM	SONGTAO HUANG	6.00	0.00	0.00	6.00		<input type="checkbox"/>
		Ironworker	JNM	CHUN FAI TSUI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
		Ironworker	JNM	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
		Ironworker	APP	BRYCE HOWELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
		Ironworker	JNM	MICHAEL MADAY	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld
 SMITH-EMERY SF

Labor		Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:		SMITH-EMERY SF								

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Chung, David **Diary #:** 020 **Date:** 07-May-2010 **Friday**

Certified Welding Ins	OTH	BERNARD DOCENA	1.00	1.00	0.00	2.00	<input type="checkbox"/>	
04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JIN QUAN HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	2.00	2.00	0.00	4.00		<input type="checkbox"/>

