



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 096 Const Calendar Day: 244 Date: 10-May-2010 Monday
 Inspector Name: Bradd, David Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 03:30 pm Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Mathur, Lalit Approved Date: 07-Jun-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary: Dispute
General Comments
 I worked in the office today. I also made two trips to the field to check progress erecting L5E.

04-0120F4 Bid Item: 055 E-L05-000.055 E Line Lift 05 Furnish structural steel (bridge box girder)
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 055 E-L06-000.055 E Line Lift 06 Furnish structural steel (bridge box girder)
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L04-WEL.056 E Line Lift 04 Weld
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L05-OBG.056 E Line Lift 05 OBG Erect structural steel
 AMERICAN BRIDGE/FLUOR, A JV

Diary: Dispute
General Comments 056 E-L05-OBG.056
 I made two trips to the field to check progress erecting L5E. Ironworkers were installing shear plates at four locations around the box. Simultaneously, the ironworkers were moving the box west on the E-Line. The contractor was digging a trench southwesterly from the South column of Pier W2 toward the "old" pier E1. I checked with the office, and we have placed no utilities in this area. The only possible underground utilities would be those placed by ABF themselves. I advised the operating engineer to proceed with caution even though there are no known buried utilities or other facilities in the area. The operator informed me that he will have two laborers working with him to probe for buried facilities, as he digs the trench with a backhoe.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bradd, David

Diary #: 096

Date: 10-May-2010 Monday

04-0120F4 Bid Item: 056 E-L06-OBG.056 E Line Lift 06 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

