



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 049 Const Calendar Day: 245 Date: 11-May-2010 Tuesday
 Inspector Name: Bruce, Matt Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Mathur, Lalit Approved Date: 09-Jun-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60
 Precipitation 0.00" Condition Sunny with moderate winds

Working Day If no, explain:

Diary: Dispute

Work description.

- Attended weekly staff meeting (OBG) at 9:30am.
- Began to prepare for the closure pour operations by reviewing compressive strengths no later than three days for previous concrete pours using SCC.
- Shot the elevations with the assistance of Sami Daouk for the North, South, and Centerline for the following Panel Points: 4E24, 4E28, 5E30, 5E32, 5E36, 6E38, 6E42, 6E46, and 6E47

Compared values for elevations at Panel Point 47 with ABF surveyors and had a similar result. We compared results since this point was apparently 4-5" below theoretical values given to ABF surveyors. I have yet to check whether or not this is true. It should be noted that the ROOT pass for OBG splice 4E/5E top joint was in progress during the survey. OBG lift 6E was not being moved vertically at the time or after the survey of these points.

- Began to review surveying measurements collected today.

04-0120F4 Bid Item: 038 W-W2C-FPC.038 W Line W2 Cap Form & Pour Closure Joint
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	HAYES BATISTE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ENRIQUE ROBLES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DECLAN TREANOR	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary: Dispute

Work description. 038 W-W2C-FPC.038

- Began to place double channel strongbacks and tie rods to be used for the W2E closure pour formwork.

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	HAYES BATISTE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ENRIQUE ROBLES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DECLAN TREANOR	0.00	0.00	0.00	0.00		<input type="checkbox"/>

