



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 052 Const Calendar Day: 248 Date: 14-May-2010 Friday  
 Inspector Name: Bruce, Matt Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:  
 Federal ID:  
 Location:  
 Reviewer: Mathur, Lalit Approved Date: 09-Jun-10 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60  
 Precipitation 0.00" Condition Overcast in the AM to partly overcast in the PM

Working Day  If no, explain:

**Diary:** Dispute

**Work description.**

- Shot the elevations with the assistance of ABF surveyors for the North, South, and Centerline for the following Panel Points: 4E28, 5E30, 5E36, 6E38, 6E42, and 6E47

Compared values for all elevations measured with ABF surveyors and had similar results. It should be noted that welding operations are in progress for the top joint of OBG splice 5E/6E where the ROOT pass was started yesterday. To my knowledge OBG lift 6E was not adjusted vertically prior, during, or after the survey of these points. The ambient temperature was 48F in the morning with overcast skies and 53F in the afternoon with partly overcast skies. The temperature of the steel in the morning was 60F and 75-90F in the afternoon. The temperature of the steel was taken with a temperature gun (Caltrans).

- Continued to review surveying measurements collected today and compiled a comprehensive spreadsheet on the surveying data collected since Saturday May 8th.

- Continued to prepare for the upcoming W2E closure pour and the stressing/grouting of the continuity tendons for the E-Line. Talked to Mike Schwager of SDI today regarding the issues related to these operations.

04-0120F4 Bid Item: 038 E-W2C-FPC.038 E Line W2 Cap Form & Pour Closure Joint  
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Mechanic	JNM	GENE PRATT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	WEI JIA LUO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN AYALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	EVERARDO HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Diary:** Dispute

**Work description.**

038 E-W2C-FPC.038

- Laborers and the mechanic resumed adjusting and testing the mandrels for the W2E closure pour.