



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 077 Const Calendar Day: 251 Date: 17-May-2010 Monday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 07-Oct-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

OBG Bolting & Welding

FIELD WORK:

- Attended the 0700 hours Mass Safety Meeting held by ABF every Monday morning .
- For E-Line operations, see Sami Daouk's diary
- For W-Line operations, see David Chung's diary

OFFICE WORK:

- Reviewed diaries and updated progress spreadsheets .
- Reviewed Pay Estimate #49 for Bid Item No. 8

CONVERSATIONS:

•Rick Benttencourt informed me that Pay Lowery did not accept the fit up of the Top Deck of 5E/6E. During the morning hours I was informed that the Contractor was not to weld the root pass for this joint. The planar offset is between 2mm and 6mm, where the acceptable difference is 0mm to 2mm. This is happening in the muddle section of the joint where cyclic loading is inevitable and the magnitude of this offset is undesirable. The offset traverses approximately 20% of the total weld, rendering it unacceptable. No welding at this joint today. Sami Daouk tracked labor and equipment.

Accrued 2 hours of overtime covering the Contractor's hours and working on the pay estimate.

Accrued 2 hours of overtime covering the Contractor's hours and documenting the days operations.

04-0120F4	Bid Item: 056	W-L01-OBG.056	W Line Lift 01 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	W-L02-ALB.056	W Line Lift 02 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 077

Date: 17-May-2010 Monday

04-0120F4	Bid Item: 056	W-L02-WEL.056	W Line Lift 02 Weld
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L03-ALB.056	W Line Lift 03 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L03-WEL.056	W Line Lift 03 Weld
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L04-ALB.056	W Line Lift 04 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L04-WEL.056	W Line Lift 04 Weld
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L02-ALB.056	E Line Lift 02 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L02-WEL.056	E Line Lift 02 Weld
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	X-L02-CBM.056	E-W Line Cross Over Lift 02 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	X-L03-CBM.056	E-W Line Cross Over Lift 03 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	X-L04-CBM.056	E-W Line Cross Over Lift 04 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 077

Date: 17-May-2010 Monday

04-0120F4	Bid Item: 056	E-L03-ALB.056	E Line Lift 03 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L03-WEL.056	E Line Lift 03 Weld
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L04-ALB.056	E Line Lift 04 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L04-WEL.056	E Line Lift 04 Weld
AMERICAN BRIDGE/FLUOR, A JV			