



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 031 Const Calendar Day: 255 Date: 21-May-2010 Friday
 Inspector Name: Chung, David Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 06:30 am 03:00 pm Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Wilcox, Jason Approved Date: 27-May-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary: Dispute

General Comments

SongTao and JinQuan were continuing to weld at FS 2W/3W panel C with Bernie as the welding inspector.

Mike Maday continued to Plasma Arc the backing bar at FS 2W/3W panel E. There was red "danger" tape around the area so I had limited access.

ChunFai and James Zhen were at FS 1W/2W panel D finishing up the floor beams. He was just cleaning/grinding; no welding went on. This didn't require any inspection so there was no inspector there. They were also removing the weld tabs at the top of the beams by plasma arc-ing. They were also cleaning the access hole (also known as rat hole).

Jordan Hazelaar was at FS 1W/2W panel F welding in the morning. This was inspected by Tony. He finished before 1100.

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	JORDAN HAZELAAR	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CHUN FAI TSUI	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld
 SMITH-EMERY SF

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	BERNARD DOCENA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Chung, David

Diary #: 031

Date: 21-May-2010 **Friday**

Contractor: AMERICAN BRIDGE/FLUOR, A JV

Ironworker	JNM	SONGTAO HUANG	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	JIN QUAN HUANG	8.00	2.00	0.00	10.00	<input type="checkbox"/>

