



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 032 Const Calendar Day: 256 Date: 22-May-2010 Saturday

Inspector Name: Chung, David Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: Over Time: 08:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 16-Jun-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

General Comments

Outside, Jeremy Dolman was at FS 2W/3W Panel E removing the backing bar – plasma arc. Paul Makris and Rory Hogan were with him.

Inside at FS 2W/3W panel C, SongTao and JinQuan continued to weld. They had problems with the gas so Bernie (weld inspector) had them remove part of the weld. They completed 2 passes. They don't have much welding left before pins will need to be removed at the bottom end of the panel.

ChunFai and James Zhen were at FS 1W/2W panel D floor beams continuing to grind. Jesse (Jesus – Smith-Emery) was there to start NDT before Magnetic testing.

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld

SMITH-EMERY SF

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	JESUS CAYABAYAB	0.00	8.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	CHUN FAI TSUI	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JAMES ZHEN	0.00	8.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld

SMITH-EMERY SF

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	BERNARD DOCENA	0.00	8.00	0.00	8.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Chung, David

Diary #: 032

Date: 22-May-2010 Saturday

04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JIN QUAN HUANG	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	0.00	8.00	0.00	8.00		<input type="checkbox"/>