



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 9:22 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 074 Const Calendar Day: 259 Date: 25-May-2010 Tuesday

Inspector Name: Modanlou, Masoud Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Mathur, Lalit Approved Date: 09-Jul-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day If no, explain:

Diary: Dispute

General Comments

Some ABF's ironworkers, surveyors hours and OT may not carried by myself, other CT inspectors may have captured these operation, location, and hours including overtime.

04-0120F4 Bid Item: 056 X-L05-CBM.056 E-W Line Cross Over Lift 05 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW COCHRAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JOHN CALZASCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOHNATHAN CANITES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JERRY KUBALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	EDWARD MEYER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ENRIQUE ROBLES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DECLAN TREANOR	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	CHRISTOPHER BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	AUGIE SOLIS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary: Dispute

Work description.

056 X-L05-CBM.056

- 1- Cutting L1W cradle main runner beam and lateral guide beam at the west end of W – line for erection of form for OBG 1W closure pour.
- 2- Placing barge containing lifting frame as spacer barge in front of Shear Leg barge.
- 3-Placing and positioning twin barge loaded with crossbeam L 05 and anchoring it to spacer barge.
- 4- Hooking Shear Leg auxiliary hook to crossbeam L 05 and lifting cross beam for erection.
- 5- Removal of crossbeam barge and lifting frame barge from the front of Shear Leg barge.
- 6- Moving Shear Leg forward for erection of crossbeam and using comealongs to align and fit to OBG.

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Modanlou, Masoud **Diary #:** 074 **Date:** 25-May-2010 **Tuesday**

- 7- Pining and bolting crossbeam to OBG with the minimum required bolts and pins before releasing the Shear Leg.
- 8- Installing scaffolding for crossbeam L04 using Shear leg.
- 9- Installation of cable trays and lighting system in side OBG at berth 7.
- 10- Temporary attachment of crossbeam connection plates at berth 7.
- 11 - I attended staff meeting at 9:30 am