



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 065 Const Calendar Day: 269 Date: 04-Jun-2010 Friday
 Inspector Name: Bruce, Matt Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 06:30 pm Break: 00:30 Over Time: 03:00
 Federal ID:
 Location:
 Reviewer: Mathur, Lalit Approved Date: 04-Aug-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 50 - 60
 Precipitation 0.00" Condition Mostly cloudy in the AM to partly cloudy in the PM

Working Day If no, explain:

Diary: Dispute

Work description.

- Continued to work on pertinent paperwork related to stressing and concrete operations.
- Three hours of overtime were worked to prepare for stressing operations tomorrow.

04-0120F4 Bid Item: 034 X-W2C-BCT.034 E-W Line Cross Over W2 Cap Cap Beam Continuity Tendons
 SCHWAGER DAVIS INC.

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SCHWAGER DAVIS INC.								
Ironworker	JNM	Marty Murillo	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	James Bond	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	Randy Hill	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	GEN	Ralph Craig	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: SCHWAGER DAVIS INC.								
*E0160298	JACKS, HYDRAULIC	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0150298	JACKS, HYDRAULIC	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0140298	JACKS, HYDRAULIC	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0130298	JACKS, HYDRAULIC	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0120298	JACKS, HYDRAULIC	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0110298	JACKS, HYDRAULIC	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0100298	JACKS, HYDRAULIC	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0090298	JACKS, HYDRAULIC	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0080298	JACKS, HYDRAULIC	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>

Diary: Dispute

Work description.

034 X-W2C-BCT.034

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Bruce, Matt **Diary #:** 065 **Date:** 04-Jun-2010 **Friday**

- Resumed pushing strand into continuity tendons E15A, E16A, E27A, E28A, and E43. Strand packs 8185, 8667 were used today for placement of strand in these 5 tendons to be stressed tomorrow. It should be noted that E44 will also be stressed tomorrow and strand has yet to be placed in this tendon. Anchorheads and wedges were installed on the dead and live ends of the tendons after strand placement. Once the continuity tendons mentioned above are stressed tomorrow it will "lock-in" the top of OBG lift 1E and the minimum amount of tendons will be stressed to resist subsequent construction loading.

04-0120F4 Bid Item: 038 E-W2C-CON.038 E Line W2 Cap Place & Cure Concrete

CONCO PUMPING

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Cement Mason	APP	Kirby Navarro	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Cement Mason	APP	Cesar Velasco	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	JNM	Dino Del Monte	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: CONCO PUMPING								
*E0170298	CONCRETE PUMPS	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>

Attachment



Adequate access to install strand was an issue between SDI and ABF ironworkers.