



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 150 Const Calendar Day: 273 Date: 08-Jun-2010 Tuesday
 Inspector Name: Bradd, David Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 06:00 am 05:30 pm Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Wilcox, Jason Approved Date: 06-Jul-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary: Dispute

OBG Bolting & Welding

Bill Casey work group staff meeting at 9:30.

Welding:
 1E/2E
 Mitch Sittinger worked on welding repair at exterior 1E/2E "D".
 Frederick Kaddu and Todd Jackson worked on the inside weld repair at 1E/2E "D".
 For a detailed description of the work see Sami Daouk's diary for this date.

3E/4E
 I found one man cutting off the weld backing on the exterior "D" surface.

Bolting:

Performed torque wrench test on bolts at east and west cells of CB5. Salvadore Merino, Smith-Emory Special Inspector, witnessed the test.

04-0120F4	Bid Item: 055	E-L05-000.055	E Line Lift 05 Furnish structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 055	E-L06-000.055	E Line Lift 06 Furnish structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	X-L05-CBM.056	E-W Line Cross Over Lift 05 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MITCHELL SITTINGER	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	FREDRICK KADDU	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	TODD JACKSON	0.00	2.00	0.00	2.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bradd, David

Diary #: 150

Date: 08-Jun-2010

Tuesday

04-0120F4	Bid Item: 056	X-L06-CB1.056	E-W Line Cross Over Lift 06 Cross Beam 1
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	X-L06-CB2.056	E-W Line Cross Over Lift 06 Cross Beam 2
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L04-WEL.056	E Line Lift 04 Weld
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L05-OBG.056	E Line Lift 05 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L06-OBG.056	E Line Lift 06 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			