



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 097 Const Calendar Day: 282 Date: 17-Jun-2010 Thursday

Inspector Name: Le, Thanh Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 06-Jul-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM
 Precipitation Condition Cloudy

Working Day If no, explain:

Diary:

Dispute

General Comments

A. Office work:

1. Review plans, specifications, and ABF's submittals regarding OBG erection plan.
2. Attend safety/SAS staff meeting from 8:00 AM to 9:30AM

B. Field observation:

1. FS1W:
 - a. Bolting operation: none
 - b. Welding operation:
 - * Plates B and F: welder James Zhen - QC Tom Pasquallone - back gouged in progress.
2. FS2W
 - a. Bolting operation:
 - * Plate E: pretention bolts at stiffeners and 10% bolt test.
 - b. Welding operation:
 - ** Plate C: UT test in progress - QC Jesus Calabayab.
3. FS3W
 - a. Bolting operation:
 - * Plate C: install permanent bolts in progress, 50% completed.
 - ** Plate E: pretention permanent bolts and 10% bolt test completed.
 - b. Welding operation:
 - * Plate E (O): welder Rory Hogan - QC James Cunningham - set up equipment for back weld in progress .

4. Qas from METS for today: Rick Bettoncourt, Jose Lilttedizano, Danny Reyes, Mike Foerder.

C. Conversation and discussion

There were no significant conversations today.

D. Overtime reason

Worked two hours overtime for construction observations because contractor worked overtime.

04-0120F4	Bid Item: 056	W-L02-WEL.056	W Line Lift 02 Weld
SMITH-EMERY SF			

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor:	SMITH-EMERY SF							
Certified Welding Ins	OTH	TOM PASQUALONE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4	Bid Item: 056	W-L02-WEL.056	W Line Lift 02 Weld
AMERICAN BRIDGE/FLUOR, A JV			

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Le, Thanh

Diary #: 097

Date: 17-Jun-2010 Thursday

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	CHUN FAI TSUI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align & Bolt								
SMITH-EMERY SF								
04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align & Bolt								
AMERICAN BRIDGE/FLUOR, A JV								
Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JAMES CANTANDO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW HOLT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld								
SMITH-EMERY SF								
04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld								
AMERICAN BRIDGE/FLUOR, A JV								
Equipment						Rental Company	Dispute	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks		
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002294	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>	
002293	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>	
04-0120F4 Bid Item: 056 W-L04-ALB.056 W Line Lift 04 Align & Bolt								
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld								
SMITH-EMERY SF								
Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	BERNARD DOCENA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Le, Thanh

Diary #: 097

Date: 17-Jun-2010 Thursday

04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002295	WELDER, 600 AMP	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L05-ALB.056 W Line Lift 05 Align & Bolt
 SMITH-EMERY SF

04-0120F4 Bid Item: 056 W-L05-ALB.056 W Line Lift 05 Align & Bolt
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	OBRA PAULK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JAKE SPEAKMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO ZELEDON	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L05-WEL.056 W Line Lift 05 Weld
 SMITH-EMERY SF

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	STEVEN MCCONNELL	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Tester	OTH	SALVADOR MERINO	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L05-WEL.056 W Line Lift 05 Weld
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	BRYCE HOWELL	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL MADAY	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Le, Thanh

Diary #: 097

Date: 17-Jun-2010 Thursday

002341	GENERATOR, 7000 W MULTIQIP	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
002321	Equipment, Crane, 90 Ton Rough Terrain	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>

