



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:13 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 094 Const Calendar Day: 288 Date: 23-Jun-2010 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 28-Jun-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Joshua came at 10:30 AM. Crews had to work on the temporary tower , & tower crane . They started at 7:00 AM.

Darryl & his crews had to work on the temporary tower . Crews had to work on the South cantilever (South Elevator Base) . They had to install the remaining bolts , snug , mark for the 1/3 turn & pretension the bolts . Crews started at 7:10 AM. They were done at 2:10 PM.

After that , crews had to work on house keeping , remove the working platforms . Crews were done at 3:10 PM. They had to wrap up their tools & equipment . Crews left at 3:20 PM.

Carlos , Anthony , Hayes , & Ryan had to work on the tower crane . Crews had to work on the bumper guard supports for the main shaft at elevation 72 meters . They had to place shims , & snug the bolts on the North side of the tower crane . Crews started at 7:15 AM. They were done at 10:00 AM.

In addition to that , crews had to work with Earl & Ian flying their tools & equipment in & out of the site , fly materials & the bumper guards to the site , help setting in place the pieces , place the shims after finishing the weld & snug the bolts . They started at 10:30 AM. Crews were done at 2:30 PM.

After that , Carlos , & Ryan had to work on the bumper guards for the West side . Crews had to drill 4 holes in each , mount & bolt them on the I beams . Crews started at 3:00 PM. They were done at 5:10 PM. Hayes , & Anthony had to work with the welders to the end of the shift . Joshua left at 3:35 PM.

Earl & Ian had to work on the tower crane bumper guards at elevations 72 meters . Crews had to weld splice plates on 2 bumper guards , & prepare them to be lifted & welded on the temporary tower . They started at 8:00 AM. Crews were done at 10:00 AM.

After that , crews had to weld the bumper guards on the North side of the tower . They started at 10:45 AM. Crews were done at 2:10 PM.

Then , crews had to weld one bumper bracket for the West side . They started at 3:00 PM. Crews were done 4:30 PM.

All crews left at 5:20 PM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JOSUE GALVAN	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 094 **Date:** 23-Jun-2010 **Wednesday**

Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	ROBERTO ZELEDON	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	JNM	JOSE AMAYA-MESA	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	APP	JACOB SPIEKMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	FOR	DARRYL WEBB	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Equipment							Rental Company		
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor:	AMERICAN BRIDGE/FLUOR, A JV								
000368	WELD EQUIPMENT, SEMI-AUTO PORT WIRE FEEDER		8.00	0.00	0.00	0.00	No	<input type="checkbox"/>	