



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 126 Const Calendar Day: 290 Date: 25-Jun-2010 Friday  
 Inspector Name: Bradd, David Title: Transportation Engineer  
 Inspection Type: Continuous  
 Shift Hours: 06:00 am 06:30 pm Break: Over Time: 04:00  
 Federal ID:  
 Location:  
 Reviewer: Wilcox, Jason Approved Date: 06-Jul-10 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

**Diary:** Dispute

**General Comments**

I Returned at 9:00 PM to move concrete test cylinders to water bath.

Tested 8 bolts with a torque wrench at 3E/4E "F": splice plate numbers EF53-NAA-2 and EF53-NAB-2.

Ironworkers Sittinger and Jackson welded at 4E/5E exterior "D". Jim Cunningham, inspector, witnessed the work.

Songtao Huang and Sangtao Huang welded the lower 1/3 of the joint at 4E/5E interior "C". Bernie Deseno, Smith Emory Special Inspector, and Scott Croft, METS inspector, witnessed the work.

2 Ironworkers, Michael Maday and Bryce Howell, spent the day grinding the weld at 3E/4E exterior "D".

**04-0120F4 Bid Item: 056 E-L03-ALB.056 E Line Lift 03 Align & Bolt**  
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MICHAEL MADAY	0.00	4.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	TODD JACKSON	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	SANGTAO HUANG	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	BRYCE HOWELL	0.00	4.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	MITCHELL SITTINGER	8.00	4.00	0.00	12.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 056 E-L04-WEL.056 E Line Lift 04 Weld**  
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	TODD JACKSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MITCHELL SITTINGER	0.00	0.00	0.00	0.00		<input type="checkbox"/>

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bradd, David

Diary #: 126

Date: 25-Jun-2010

Friday

04-0120F4 Bid Item: 056 E-L05-WEL.056 E Line Lift 05 Weld

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	TODD JACKSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MITCHELL SITTINGER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JIN QUAN HUANG	0.00	0.00	0.00	0.00		<input type="checkbox"/>