



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 104 Const Calendar Day: 291 Date: 26-Jun-2010 Saturday

Inspector Name: Le, Thanh Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:00 AM 02:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 02-Aug-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM
 Precipitation Condition Cloudy

Working Day If no, explain:

Diary:

Dispute

General Comments

Operation: Saddle Grillage Transport from Treasure Island to W2 site.

A. Equipment:

Crane : Lieherr LR1300

Truck: TRIPLE HEAVY HAUL INC

B. Hauling operation.

1. Truck # 1:

* Arrived W2 at 6:10AM

* Saddle: W2E1

State lot # S53-003-10

Contract No: 04--0120F4

Date: 25 MAR, 2010

Net WT: 162,811 lbs

* Crane Lieherr LR1300

* Unload at 7:30 AM and stored at the shoulder of the access road.

2. Truck # 2:

* Arrived: 1030

* Saddle: W2E2

* State lot # S53-003-10

* Contract # 04-120F4

* Date: 25 Mar, 2010

* Net WT: 161,709 lbs

* Unloaded at 1044 and stored at the shoulder of the access road.

3. Truck # 3

* Arrived: 1146

* Saddle: W2W1

* State lot # S53-003-10

* Contract # 04-120F4

* Date: 25 Mar, 2010

* Net WT: 162,811 lbs

* Unloaded at 1210 and stored at the shoulder of the access road.

3. Truck # 3 (Same above truck)

* Arrived: 1146

* Saddle: W2W1

* State lot # S53-003-10

* Contract # 04-120F4

* Date: 25 Mar, 2010



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Le, Thanh

Diary #: 104

Date: 26-Jun-2010

Saturday

* Net WT: 162,811 lbs
 * Unloaded at 1210 and stored at the shoulder of the access road.

4. Truck # 4 (Same above truck)
 * Arrived: 1312
 * Saddle: W2E3
 * State lot # S53-003-10
 * Contract # 04-120F4
 * Date: 25 Mar, 2010
 * Net WT: 162,921 lbs
 * Unloaded at 1325 and stored at the shoulder of the access road.

C. Lalik Mathur was on board in the afternoon for the hauling observation.
 D. Due to the oversize of the hauling, contractor arranged flag persons on the intersections Treasure Island Road, Macalla Road, Nimitz Dr., and Yerba Buena Island to control traffic flow during the hauling operation. Extra work order of TRAFFIC CONTROL FOR HAULING OPERATION has been signed.
 E. Overtime reasons
 Worked eight hours overtime for operation observation because contractor worked overtime on weekend.

04-0120F4 Bid Item: 053 T-SAD-GRI.053 Tower Saddle Grillage

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JACOB MECHE	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEFFREY BRICKER	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Operator	APP	CHRISTOPHER RAYNE	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	BENJAMIN SCOTT	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	AARON KENT	0.00	8.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002001	Equipment, Crane, Lieherr 1300					No		
		0.00	8.00	0.00	0.00			<input type="checkbox"/>

