



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 125 Const Calendar Day: 293 Date: 28-Jun-2010 Monday
 Inspector Name: Bradd, David Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 06:00 am 05:30 pm Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Wilcox, Jason Approved Date: 06-Jul-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary: Dispute

General Comments

I took concrete test cylinders to Sacto METS.

No work was performed on the exterior WB OBG all day.

4E/5E
 Songtao Huang and Sangtao Huang performed SMAW on the last 700mm at the bottom of 4E/5E "C" where the "C" surface meets the "D" surface.

In the afternoon Songtao and Sangtao began welding at 4E/5E "E".

One Ironworker, Devon Murphy, worked 10 hours grinding the weld at 4E/5E "D".

Bernie Desena, Smith Emory QC, and JoJo Lizardo, Smith Emory QA, were present all day.

3E/4E
 JC Cayabya, Smith Emory QC, conducted UT off and on all day at 3E/4E "E".

The generator broke down at the end of the day, and the welders did not work overtime. I finished the day in the office.

04-0120F4 Bid Item: 056 E-L03-WEL.056 E Line Lift 03 Weld
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L04-WEL.056 E Line Lift 04 Weld
 AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|---------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | APP | DEVAN MURPHY | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | SONGTAO HUANG | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | SANGTAO HUANG | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bradd, David

Diary #: 125

Date: 28-Jun-2010

Monday

04-0120F4 Bid Item: 056 E-L05-WEL.056 E Line Lift 05 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|--------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | APP | TODD JACKSON | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | SONGTAO HUANG | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | MITCHELL SITTINGER | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | JIN QUAN HUANG | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |